

Train protection ETCS system ETCS 2

ETCS System Compatibility Test Description

	Name	Signature Date	Signature
Written	Thomas Destrée		
Checked	Patrick Janssens		
Approved	Yves Werner		

This document is the property of Infrabel and contains confidential information. This document may not be reproduced to third parties within or outside Infrabel in any way whatsoever without the written permission of the service Signalling Projects.



History

Author	Version	Date	§ Adapted	Reason
T. Destrée	1.1 draft 1	3/06/2020	1	Creation of the document
T. Destrée	1.1 draft 2	17/06/2020		Review comments
T. Destrée	1.1	22/06/2020		Major version
		19/02/2021	4.8	Correct D_NVVALID to D_VALIDNV
		18/05/2021	4.9.1	Update starting condition.
T. Destrée	1.2 draft 1	14/06/2021	4.13	Adapt the installation with the single BG upwards the signal S1.
	1.2 didit 1	21/06/2021	3, 4.8	Check of the scenario ESC_L2FS_9 adapted.
		2/07/2021	Test cases: ESC_TR_13, ESC_TR_16	Adapted for trains not equipped with a TBL1+ STM.
			Erreur ! Source du renvoi introuvable.	Remark moved from "Starting condition" to "Description".
T. Dootside	4.0 duett 0	2 draft 2 25/03/2022	Erreur ! Source du renvoi introuvable.	Step 5 splitted in two steps for more clarity (Steps 5.1 and 5.2)
T. Destrée	ee 1.2 draft 2		4.5.1	Step 2 adapted according to the infrastructure at the location of the test.
			4.11.1, 4.12.1, 4.16.1, 4.18.1, 4.19.1	Update Starting conditions
T. Destrée	1.2	28/03/2022		"Known position" replaced by "valid position". Major Version
T. Destrée	1.3	13/07/2023	4.1, 4.2, 4.7, 4.14, 4.15.	Test cases deleted (ESC_L2FS_1 part 1, ESC_L2FS_1 part 2, ESC_L2FS_6, ESC_TR_6, ESC_TR_8).

Abrogated documents

Name	Version	Date

Distribution of the document

Server	<server id=""> <path></path></server>		
Intranet	<path></path>		
SharePoint	<name></name>		
Circular letter	<nr></nr>		
Message	<nr></nr>		
Note	<nr></nr>		
E-mail	<name></name>	@infrabel.be	
	<name></name>	@<>	
Paper	<name></name>	<address></address>	

Announce of the publication of the document on intranet

	E-mail	<name>@infrabel.be</name>
--	--------	---------------------------



table of Contents

1.	INTROD	JCTION	5
	1.1 Pur	POSE OF THE DOCUMENT	5
	1.2 Basi	C DOCUMENTS	5
		ERENCE DOCUMENTS	
	1.4 ANN	EXES	5
	1.5 Sco	PE	5
	1.6 DEF	NITIONS, SYMBOLS AND ABBREVIATIONS	5
	1.7 KNO	WN IMPERFECTIONS	6
2.	ON-BOA	RD EQUIPMENT	6
3.	FUNCTIO	DNALITIES	7
4.	TEST SC	ENARIOS	8
	4.1 TES	TS ESC L2FS 1 PART 1	8
		TS ESC L2FS 1 PART 2	
		rs ESC L2FS 2	
	4.3.1	Description	
	4.3.2	Scenario diagram	
	4.4 TES	rs ESC_L2FS_3 AND ESC_L2FS_8	
	4.4.1	Description	
	4.4.2	Scenario diagram	
	4.5 TES	rs ESC_L2FS_4 and ESC_L2FS_7	14
	4.5.1	Description	14
	4.5.2	Scenario diagram	15
	4.6 TES	rs ESC_L2FS_5	16
	4.6.1	Description	16
	4.6.2	Scenario diagram	17
	4.7 TES	TS ESC_L2FS_6	18
	4.8 TES	rs ESC_L2FS_9	
	4.8.1	Description	
	4.8.2	Scenario diagram	
		rs ESC_L2FS_10	
	4.9.1	Description	
	4.9.2	Scenario diagram	
	4.10 TES	rs ESC_L2FS_11	
	4.10.1	Description	
	4.10.2	Scenario diagram	
		rs ESC_L2FS_12	
	4.11.1	Description	
	4.11.2	Scenario diagram	
		rs ESC_L2FS_13	
	4.12.1	Description	
	4.12.2	Scenario diagram	
		rs ESC_L2FS_14	
	4.13.1	Description	
	4.13.2	Scenario diagram	
		TS ESC_TR_6	
		rs ESC_TR_8	
	4.10 TES	rs ESC_TR_9	32



		I-B.1
4.16.1	Description	32
4.16.2	Scenario diagram	33
4.17 TES	STS ESC_TR_10	34
4.17.1	Description	34
4.17.2	Scenario diagram	35
4.18 TES	STS ESC_TR_13	36
4.18.1	Description	36
4.18.2	Scenario diagram	37
4.19 TES	STS ESC_TR_16	38
4.19.1	Description	38
4.19.2	Scenario diagram	39



1. Introduction

1.1 Purpose of the document

The purpose of this document is to define the test scenarios to perform in order to prove the ETCS System Compatibility (ESC) between the trackside ETCS Level 2 and the On-board.

The tests scenarios describe more in detail each "high level" scenarios defined in the ESC test plan [1]. The success of these test scenarios shall prove the technical compatibility between ETCS On-board and the Trackside part ETCS of the CCS subsystems within the ETCS2 area on Infrabel conventional network.

The technical specification for interoperability used inside an ETCS2 area on Infrabel network is the set of specifications 2, B3 MR1 ([2] and [3]).

These test scenarios for ETCS system compatibility do not cover all design rules used in an ETCS2 area. If required, Infrabel can provide additional operational test scenarios performed during the verification that the trackside subsystem complies with the requirement of the TSI.

In case of doubt concerning the ESC of the board with the trackside, the railway undertaking shall take the required action with his supplier and inform Infrabel.

1.2 Basic documents

Ref.	Title	Owner
[1]	PSI (TC,ETCSsys,z) ESC TST PLN 1.7	Infrabel

1.3 Reference documents

Ref.	Title	Owner
[2]	Commission Decision (EU) 2015/14 of 5 January 2015	UE
[3]	Commission Regulation (EU) 2016/919 of 27 May 2016	UE
[4]	PSI(TP,ETCSsys.L1LS.z) ESC TST DSC 1.6	Infrabel

1.4 Annexes

Ref.	Title	Owner
[5]	Document	Owner

1.5 Scope

This document is applicable for all trains would run under the protection of ETCS level 2 in an ETCS2 area on the Infrabel conventional network.

1.6 Definitions, symbols and abbreviations

2Y	Aspect wo yellow displayed by the signal
CCS	Control Command System
CES	Conditional Emergency Stop
DMI	Driver Machine Interface
ESC	ETCS System Compatibility
ETCS	European Train Control System
LS	Limited Supervision
NR	Not Relevant
OBU	On Board Unit



RNP	Aspect Red not permissive displayed by the signal
CDC	Signal Police Croup

SBG Signal Balise Group
SFE Safe Front End
SoM Start of Mission

TSI Technical Specification for Interoperability

UES Unconditional Emergency Stop

1.7 Known imperfections

No test cases are defined for transitions from and to TVM430 in this version of the document.

2. On-board Equipment

Out of scope of railway manager Infrabel.



3. Functionalities

The tested functionalities are described in the table here under:

Test scenario	Tested functionality
(ref ESC TST PLN [1])	
ESC_ALL_1	Ergonomics in nominal situation
ESC_ALL_2	Braking curves
ESC_L2FS_1	deleted
ESC_L2FS_2	CES accepted
ESC_L2FS_3	UES
ESC_L2FS_4	Reset of confidence interval
ESC_L2FS_5	T_NVCONTACT
ESC_L2FS_6	deleted
ESC_L2FS_7	Change of front
ESC_L2FS_8	Multiple message 18
ESC_L2FS_9	CR958 – Start of mission with unknown position
ESC_L2FS_10	SoM with MaxSFE downstream of a signal
ESC_L2FS_11	Restart in STM after loss of ETCS 2 FS
ESC_L2FS_12	RBC-RBC Handover with a single modem
ESC_L2FS_13	Train categories
ESC_L2FS_14	OS extension
ESC_TR_6	deleted
ESC_TR_8	deleted
ESC_TR_9	Transition ETCS1 FS to ETCS2 FS
ESC_TR_10	Transition ETCS2 FS to ETCS1 FS
ESC_TR_13	Transition ETCS2 to STM
ESC_TR_16	Transition STM to ETCS2

The document will only describe the sequences to perform the scenarios but not all the actions to prepare the execution of the test scenarios.

No specific test scenarios are described for tests ESC_ALL_1 and ESC_ALL_2. During all train transfer between the scenarios executed during the test campaign, testers must ensure there is no ergonomic issues or unexpected braking interventions.

Transitions to and from ETCS1 Limited supervision (ESC_TR_2 and ESC_TR_4) are covered in the ESC test DSC for ETCS1 LS program (cf. [4]).



4. Test scenarios

4.1 Tests ESC_L2FS_1 part 1

Test case deleted.

4.2 Tests ESC_L2FS_1 part 2

Test case deleted.




4.3 Tests ESC_L2FS_2

4.3.1 Description

ID	Date					Location / Line
ESC_L2FS_2	<dd mm="" yyyy=""></dd>					<line></line>
Description	Functionalities tested					
- ESC_L2FS_2 : CES						
Signal passed						
Name			Trackside datafile in	service		
S1 : <signal name=""> is open</signal>						
S2: <signal name=""> is an ope</signal>	n non controlled stop	signal				
Test Scenarios						
Starting condition	Train in level 2 FS in	rear of signal S1.				
Be sure all authorisations are filled in before performing the test scenarios						
Sequences of the test scenari	0					
Step Step description	p Step description Description of what to b		etested	Statement	Commer	nt
1	s signal S1, perform	CES is accepted by the train (Release speed		Pass / Fail		
CLOSE on signal S	32.	= 0km/h and shortened N	MA).			
RBC sends CES to	the train (Message					
15)						
2 RBC revokes the C	ES (message 18).	Release speed = 30km/h	า	Pass / Fail		
Train reports its position and RBC		•				
sends a new MA with EoA at signal S2.						
3 Stop the train beyond signal S2 Train receives an OS MA		A .	Pass / Fail			
4 Re-open signal S2		Update of the MA with a S2	n EoA beyond signal	Pass / Fail		
Test scenario finished						



4.3.2 Scenario diagram





4.4 Tests ESC_L2FS_3 and ESC_L2FS_8

4.4.1 Description

ID		Date				Location	/ Line
ESC_L2I	FS_3&8	<dd mm="" yyyy=""></dd>				<line></line>	
Descripti	on	Functionalities tested	:			<u>.</u>	
		• ESC_L2FS_3	: UES				
		• ESC_L2FS_8	: Multiple message 18				
Signal pa	assed						
Name				Trackside datafile in service			
S1 : <sig< td=""><td>gnal name> is an ope</td><td>en non-controlled main</td><td>stop signal on track 1.</td><td></td><td></td><td></td><th></th></sig<>	gnal name> is an ope	en non-controlled main	stop signal on track 1.				
Test Sce		Train is :					
•	Be sure all authoris		n rear of signal S1. ations are filled in before cupy ZAX for Level Cros	sings	scenarios.		
Step	Step description		Description of what to be	tested	Statement	Comment	
1	Perform CSTR on track 1, RBC sends UES (Message 16)		Train goes to TRIP.		Pass / Fail		
2	2 Driver acknowledges the trip		Train goes to Post Trip mode		Pass / Fail		
3	9 1		Train receives an MA with to signal S1. Train switches to OS mod		Pass / Fail		



Right On Track

4	Pass the signal	Train switches to FS.	Pass / Fail	
Test scer	Test scenario finished			



4.4.2	Scenario	diagram

	None
Final State	Train is in level 2 FS in rear of signal S1.




4.5 Tests ESC_L2FS_4 and ESC_L2FS_7

4.5.1 Description

ID		Date				Location / Line
ESC_L2F	FS_4&7	<dd mm="" yyyy=""></dd>				<line></line>
Description	on	Functionalities tested :				
		• ESC_L2FS_4	: Reset of odometry e	rror		
		• ECS_L2FS_7	ECS_L2FS_7 : change of front			
Signal pa	Signal passed					
Name				Trackside datafile in	service	
S1 : < S ig	nal name> is open					
S2 : <sig< td=""><td>gnal name> is close</td><td>ed (S2 is chosen to ens</td><td>ure the train can pass</td><td></td><td></td><td></td></sig<>	gnal name> is close	ed (S2 is chosen to ens	ure the train can pass			
completely BG1 without reading another BG)						
Test Sce	narios					
Starting condition Train is in rear of S1 in		level 2 mode FS				
Be sure all authorisations are filled in before performing the test scenarios						
Sequenc	es of the test scenar	rio				
Step	·		Description of what to be tested		Statement	Comment
1		nd stops after passing	BG1 is the LRBG.		Pass / Fail	
	completely BG1.					
2	Driver changes CA	B and performs a SoM.			Pass / Fail	
			area): Train receives MA with OS mode up			
			to signal S2.			
		Otherwise:				
0 100 100		Train is in SR mode.		Desa / Fail		
3 Signal S2 opens and train passes BG1		The odometry error is reset to <5 meters if BG1 is a switchable BG or 8 meters if BG1		Pass / Fail		
				G OF O THEREIS II BGT		
1	Troin noone signs	1 62	is a fixed BG)>. Train switches to FS m	anda	Pass / Fail	
4	Train passes signa	II 32	Train Switches to FS m	loue.	rass / raii	
rest scer	nano linisneo					



4.5.2 Scenario diagram





4.6 Tests ESC_L2FS_5

4.6.1 Description

ID		Date				Location / Line	
ESC_L2	FS_5	<dd mm="" yyyy=""></dd>			<line></line>		
Descripti	ion	Functionalities tested	l:				
		- ESC_L2FS_	5 : T_NVCONTACT				
Signal pa	assed						
Name			Trackside datafile in	service			
None							
Test Sce	enarios						
Starting	Starting condition Train is at standstill in		n Level 2 mode FS.				
	Be sure all authoris		ations are filled in before performing the test scenarios				
Sequenc	ces of the test scenar	rio					
Step	Step description		Description of what to be	e tested	Statement	Comment	
1	Disconnect the OF	BU from the antenna	After 40 seconds, tra	ain does a Service	Pass / Fail		
	to cause a loss of connection.		Brake reaction.				
	MA is shortened to the p		position of the train.				
2	Reconnect the and	Reconnect the antenna to the OBU. Train remains in FS mode and MA is extended.		Pass / Fail			
Test sce	nario finished						



4.6.2	Scenario	diagram

	None
Final State	Train is in level 2 FS.



4.7 Tests ESC_L2FS_6

Test case deleted.



4.8 Tests ESC_L2FS_9

4.8.1 Description

ID		Date				Location / Line	
ESC_L2F	FS_9	<dd mm="" yyyy=""></dd>				<line></line>	
Description	on	Functionalities tested	:			·	
		- ESC_L2FS_9 CR958 - Start of mission with			osition		
Signal pa	assed						
Name			Trackside datafile	in service			
S1 : < S ig	gnal name of a signa	l in a trusted area > is	closed.				
Test Sce	narios			•			
Starting of	condition	Train is in SB mode v	ithout a valid position on-board.				
	Train is in rear of sign		nal S1				
Be sure all authorisation		ations are filled in befor	ions are filled in before performing the test scenarios				
Sequenc	es of the test scenar	io					
Step	Step description		Description of what to be	e tested	Statement	Comment	
1	Drivers performs a Start of Mission in		Train receives nati	tional values wi	th Pass / Fail		
	Level2.		$D_VALIDNV = 0.$				
2	2		Train switches to level 2 mode SR.		Pass / Fail		
			Remark: The train coul	ıld send error repor	ts		
			due to the D_VALIDNV	= 0.			
Test scer	nario finished						



4.0.2 Scellar lo diadral	4.8.2	Scenario	diagram
--------------------------	-------	----------	---------

	None
Final State	Train in level 2 mode SR in rear of signal S1.




4.9 Tests ESC_L2FS_10

4.9.1 Description

ID		Date	Location / Line					
ESC_L2F	FS_10	<dd mm="" yyyy=""></dd>	<line></line>					
Description	on	Functionalities tested	:			•		
		- ESC_L2FS_	10 SoM with MaxSFE downstream of a	a signal				
Signal pa	assed							
Name			Trackside d	atafile in s	service			
S1 : < S ig	gnal name> is closed							
Test Sce	narios							
Starting of	condition	Train is located less t	han 150m in rear of the SBG of signal	S1 with a	known position	on.		
		The level and mode r	The level and mode must be chosen to allow the train to have a valid position at the Start of Mission of step 1.					
		The odometry error is large enough to have a max safe front end beyond the signal S1						
		Train is on a portion of track defined as a trusted area.						
		Be sure all authorisa	ations are filled in before performing	the test	scenarios			
Sequenc	es of the test scenar	io						
Step	Step description		Description of what to be tested		Statement	Comment		
1	Drivers performs a	a Start of Mission in	Train is in SR mode.		Pass / Fail			
	level 2.							
2	Open signal S1.		Train receives an MA with OS mode p	rofile up	Pass / Fail			
			to the signal and 30m beyond.					
3 Train passes signal S1		Train switches to FS mode about 30m	beyond	Pass / Fail				
			the signal.					
Test scer	nario finished							



4.9.2 Scenario diagram






4.10 Tests ESC_L2FS_11

4.10.1 Description

ID		Date				Location / Line		
ESC_L2I	FS_11	<dd mm="" yyyy=""></dd>				<line></line>		
Descripti	ion	Functionalities tested	:					
		- ESC_L2FS_	11 Restart in STM after lo	oss of ETCS 2 FS				
Signal pa	assed							
Name				Trackside datafile	in service			
S1 : <sig< td=""><td>gnal name> is open \</td><td>with aspect Yellow.</td><td></td><td></td><td></td><td></td></sig<>	gnal name> is open \	with aspect Yellow.						
Test Sce	enarios							
Starting of	condition	Train is at standstill in	level 2 FS mode in rear	vel 2 FS mode in rear of signal S1.				
		Be sure all authoris	ations are filled in befor	e performing the to	est scenarios			
Sequenc	ces of the test scenar	rio						
Step	Step description		Description of what to be	e tested	Statement	Comment		
1	Disconnect the OB	U from the antenna to	After 40 seconds, train	does a Service Bral	ke Pass / Fail			
	cause a loss of cor	nnection.	reaction.					
			MA is shortened to the p	osition of the train.				
2	'	erforms a Start of Mission in STM TBL1+			ts Pass / Fail			
	·			d yellow lamp	is			
	according to STM TBL1+ procedures. switched on.							
Test sce	nario finished							



4.10.2 Scenario diagram






4.11 Tests ESC_L2FS_12

4.11.1 Description

ID		Date	Location / Line				
ESC_L2F	FS_12	<dd mm="" yyyy=""></dd>				<line></line>	
Description	on	Functionalities tested	:			·	
		- ESC_L2FS_	12 RBC-RBC Handover w	vith a single modem			
Signal pa	assed						
Name				Trackside datafile in	service		
S0: <sign< td=""><td>nal name> is open (a</td><td>area of RBC1)</td><td></td><td></td><td></td><td></td></sign<>	nal name> is open (a	area of RBC1)					
S1: <sign< td=""><td>nal name> is open (a</td><td>area of RBC2)</td><td></td><td></td><td></td><td></td></sign<>	nal name> is open (a	area of RBC2)					
	n <mark>al name></mark> is open (a						
S3 : < S ign	<mark>nal name></mark> is open (a	area of RBC2)					
Test Scer	narios						
Starting of	condition	Train is in level 2 FS	mode.				
		Train is upwards sign	al S0.				
		Train has only one m	odem available.				
		Be sure all authorisa	ations are filled in before	e performing the tes	t scenarios		
Sequence	es of the test scenar	io					
Step	Step description		Description of what to be	etested	Statement	Comment	
1	Train enters annou	incement distance of	-		Pass / Fail		
	the RBC Handover	ndover and receives a P131.					
2	•	SBG of signal S1 and	Train continues in level 2	2 FS.	Pass / Fail		
enters the area of RBC2.							
Test scer	nario finished						



4.11.2 Scenario diagram





4.12 Tests ESC_L2FS_13

4.12.1 Description

ID		Date				Location /	Line
ESC_L2F	-S_13	<dd mm="" yyyy=""></dd>				<line></line>	
Description	on	Functionalities tested	:				
		- ESC_L2FS_	13 Train categories				
		This test case must	be executed for each tra	in category available	on-board.		
Signal pa	ssed						
Name				Trackside datafile in s	service		
NR							
Test Scer	narios						
Starting c	condition	Train is in level 2 mod	de FS upwards the speed	restriction area.			
		Be sure all authoris	ations are filled in before	performing the test	scenarios		
Sequence	es of the test scenar	io					
Step	Step description		Description of what to be	tested	Statement	Comment	
1	Train enters the c	ategory specific train	The permitted speed is:		Pass / Fail		
	restriction		 <passenger speed=""> for passenger</passenger> 				
			train				
			 <freight p="" speed=""> for freight P train</freight> 				
• <freight< td=""><td>d> for freight G train</td><td></td><td></td><td></td></freight<>				d> for freight G train			
Test scen	nario finished		·				



4.12.2	Scenario	diagram
--------	----------	---------

	None
Final State	Train in level 2 FS.




4.13 Tests ESC_L2FS_14

4.13.1 Description

ID		Date				Location / Line		
ESC_L2	FS_14	<dd mm="" yyyy=""></dd>				<line></line>		
Descript	ion	Functionalities tested	<u> </u> :			·		
		- ESC_L2FS_	14 OS extension					
		This test intends	to verify that the train doe	s not switch to FS mod	le before passin	g the signal.		
Signal p	assed							
Name				Trackside datafile in	service			
S1 : < S i	gnal name>							
Test Sce	enarios							
Starting	condition	Train is in SB mode i	n rear of signal S1 with a	rear of signal S1 with a valid position.				
		Train is in a trusted a	rea as far as possible from the signal without BG's between the train and the Single BG of the signal.					
		Be sure all authoris	ations are filled in before	e performing the test	scenarios			
Sequenc	ces of the test scenar	rio						
Step	Step description		Description of what to be	e tested	Statement	Comment		
1	'	a Start of Mission in	Train is in SR mode.		Pass / Fail			
	Level 2.							
2	Signal S1 opens. Train receiv		Train receives an MA wit	th mode profile OS.	Pass / Fail			
	Train is closer than 150m of the signal							
3	Train passes the s	ignal	Train switches to FS mode after passing the		Pass / Fail			
		signal S1.						
Test sce	enario finished							



4.13.2 Scenario diagram





4.14 Tests ESC_TR_6

Test case deleted.

4.15 Tests ESC_TR_8

Test case deleted.




4.16 Tests ESC_TR_9

4.16.1 Description

ID		Date	Location / Line			
ESC_TR	R_9	<dd mm="" yyyy=""></dd>				<line></line>
Descripti	ion	Functionalities tested	:			
		- ESC_TR_9:	Transition ETCS1 FS to	ETCS2 FS		
Signal pa	assed					
Name				Trackside datafile in s	service	
S1 : < S ig	gnal name> is open					
S2 : < S ig	gnal name> is open.	It is the first signal equ	ipped with ETCS2			
S3 : < S ig	gnal name> is open					
Test Sce	enarios					
Starting of	condition	Train is in level 1 mod	de FS upwards signal S1			
		Be sure all authoris	ations are filled in befo	re performing the test	scenarios	
Sequenc	ces of the test scenar	io				
Step	Step description		Description of what to b	e tested	Statement	Comment
1	Train passes signa	I S1 and approaches	Train receives a transit	ion order to level 2. A	Pass / Fail	
	signal S2. level transition announcement is displayed		ement is displayed on			
			the DMI (no acknowled	gment required).		
2	Train passes the si	ignal S2.	Transition to level 2 occurs about 60 meters in		Pass / Fail	
rear of		rear of signal S2.				
Test scer	nario finished					



4.16.2 Scenario diagram






4.17 Tests ESC_TR_10

4.17.1 Description

ID		Date	Location / Line			
ESC_TR	_10	<dd mm="" yyyy=""></dd>				<line></line>
Descripti	on	Functionalities tested	l:			
		- ESC_TR_10	Transition ETCS2 FS	to ETCS1 FS		
Signal pa	assed					
Name				Trackside datafile i	n service	
S1 : <sig< td=""><td>gnal name> is open</td><td></td><td></td><td></td><td></td><td></td></sig<>	gnal name> is open					
\$2 : <sig< td=""><td>gnal name> is open.</td><td>It is the first ETCS1 sig</td><td>gnal</td><td></td><td></td><td></td></sig<>	gnal name> is open.	It is the first ETCS1 sig	gnal			
S3 : <sig< td=""><td>gnal name> is open</td><td></td><td></td><td></td><td></td><td></td></sig<>	gnal name> is open					
Test Sce	enarios					
Starting	condition	Train is in level 2 FS	in rear of signal S1.			
		Be sure all authoris	ations are filled in befor	e performing the te	st scenarios	
Sequenc	es of the test scena	rio				
Step	Step Step description Description of what to be				Statement	Comment
1	1 Train passes signal S1 Train remains in level 2			FS	Pass / Fail	
2	2 Train passes signal S2 Train switches to Level			1 FS	Pass / Fail	
Test sce	nario finished		<u> </u>		·	



4.17.2 Scenario diagram






4.18 Tests ESC_TR_13

4.18.1 Description

ID		Date					Location / Line	
ESC_TR	_13	<dd mm="" yyyy=""></dd>					<line></line>	
Description	on	Functionalities tested	:					
		- ESC_TR_13	: Transition ETCS2 FS to	STM TBL1+				
Signal pa	ssed							
Name				Trackside datafile in	service			
S1 : <sig< td=""><td>nal name> is open</td><td></td><td></td><td></td><td></td><td></td><td></td></sig<>	nal name> is open							
S2 : < S ig	nal name> is open.	It is the first STM signa	al.					
S3 : < S ig	nal name> is open							
Test Scer	narios							
Starting of	condition	Train is in level 2 mod	de FS upwards signal S1.					
		Be sure all authoris	ations are filled in before	e performing the test	scenarios			
Sequence	es of the test scenar	io						
Step	Step description		Description of what to be	tested	Statement	Commen	nt	
1	Train passes signa	I S1 and the first P41	Train receives a transition	n order to level STM.	Pass / Fail			
	BG.		A level transition annou	ncement is displayed				
			on the DMI.					
2	The drivers acknowledges the level Train switches to level S				Pass / Fail			
transition and the train passes the The			The possible STM are in descending order of					
	second P41 BG.		priority: TBL1+, TBL2, T	BL1, Memor, KVB				
Test scer	nario finished							



4.18.2 Scenario diagram





4.19 Tests ESC_TR_16

4.19.1 Description

ID		Date Location / Line					
ESC_TR	_16	<dd mm="" yyyy=""></dd>				<line></line>	
Description	on	Functionalities tested	:			·	
		- ESC_TR_16	Transition STM TBL1+ to	ETCS2 FS			
Signal pa	assed						
Name				Trackside datafile in	service		
S1 : < S ig	nal name> is open						
S2 : < S ig	nal name> is open (I	EoA downwards S3). It	is the first ETCS2 signal				
S3 : < S ig	nal name> is open						
Test Sce	narios						
Starting of	condition	Train is upwards sign	al S1 in level STM.				
		The possible STM are	in descending order of priority: TBL1+, TBL2, TBL1, Memor, KVB				
		Be sure all authorisa	ations are filled in before	e performing the test	scenarios		
Sequenc	es of the test scenar	io					
Step	Step description		Description of what to be	tested	Statement	Comment	
1	Train passes signa	I S1 and approaches	Train receives a transition	on order to level 2. A	Pass / Fail		
			level transition announce	ement is displayed on			
			the DMI.				
2	Driver acknowledge the level transition Transition to leve		Transition to level 2 occu	rs about 60 meters in	Pass / Fail		
	announcement and passes the signal rear		rear of signal S2.				
	S2.						
Test scer	nario finished						



4.19.2 Scenario diagram

