

# **Train protection ETCS system ETCS 2**

# **ETCS System Compatibility Test Description**

	Name	Signature Date	Signature
Written	Thomas Destrée		
Checked	Patrick Janssens		
Approved	Yves Werner		

This document is the property of Infrabel and contains confidential information. This document may not be reproduced to third parties within or outside Infrabel in any way whatsoever without the written permission of the service Signalling Projects.



History

Author	Version	Date	§ Adapted	Reason	
T. Destrée	1.1 draft 1	3/06/2020	1	Creation of the document	
T. Destrée	1.1 draft 2	17/06/2020		Review comments	
T. Destrée	1.1	22/06/2020		Major version	

**Abrogated documents** 

Name	Version	Date

#### **Distribution of the document**

Server	<server id=""> <path></path></server>	
Intranet	<path></path>	
SharePoint	<name></name>	
Circular letter	<nr></nr>	
Message	<nr></nr>	
Note	<nr></nr>	
E-mail	<name></name>	@infrabel.be
	<name></name>	@<>
Paper	<name></name>	<address></address>

Announce of the publication of the document on intranet

□ E-mail <name>@infrabel.b</name>	9
-----------------------------------	---



# table of Contents

1.	INTRO	DUCTION	5
	1.1 Pu	RPOSE OF THE DOCUMENT	5
		SIC DOCUMENTS	
		FERENCE DOCUMENTS	
	1.4 AN	NEXES	5
	1.5 Sc	OPE	5
	1.6 DE	FINITIONS, SYMBOLS AND ABBREVIATIONS	5
	1.7 KN	OWN IMPERFECTIONS	6
2.	ON-BO	ARD EQUIPMENT	6
3.	FUNCT	IONALITIES	7
4.	TEST S	CENARIOS	8
	4.1 TE	STS ESC_L2FS_1 PART 1	8
	4.1.1	Description	8
	4.1.2	Scenario diagram	10
	4.2 TE	STS ESC_L2FS_1 PART 2	11
	4.2.1	Description	11
	4.2.2	Scenario diagram	13
	4.3 TE	STS ESC_L2FS_2	14
	4.3.1	Description	14
	4.3.2	Scenario diagram	
		STS ESC_L2FS_3 AND ESC_L2FS_8	
	4.4.1	Description	
	4.4.2	Scenario diagram	
		STS ESC_L2FS_4 AND ESC_L2FS_7	
	4.5.1	Description	
	4.5.2	Scenario diagram	
		STS ESC_L2FS_5	
	4.6.1	Description	
	4.6.2	Scenario diagram	
	4.7.1	STS ESC_L2FS_6  Description	
	4.7.1 4.7.2	Scenario diagram	
		STS ESC_L2FS_9	
	4.8.1	Description	
	4.8.2	Scenario diagram	
		STS ESC_L2FS_10	
	4.9.1	Description	
	4.9.2	Scenario diagram	
		STS ESC L2FS 11	
	4.10.1	Description	
	4.10.2	Scenario diagram	
		STS ESC_L2FS_12	
	4.11.1	Description	
	4.11.2	Scenario diagram	
	4.12 TE	STS ESC_L2FS_13	
	4.12.1	Description	35
	4.12.2	Scenario diagram	36



Right	On Track	I-B.1
4.13 TES	TS ESC_L2FS_14	37
4.13.1	Description	
4.13.2	Scenario diagram	
4.14 TES	TS ESC_TR_6	
4.14.1	Description	
4.14.2	Scenario diagram	
4.15 TES	TS ESC_TR_8	
4.15.1	Description	
4.15.2	Scenario diagram	
4.16 TES	TS ESC_TR_9	
4.16.1	Description	
4.16.2	Scenario diagram	
4.17 TES	TS ESC_TR_10	
4.17.1		
4.17.2	Scenario diagram	46
4.18 TES	TS ESC_TR_13	
4.18.1	Description	
4.18.2	Scenario diagram	
4.19 TES	TS ESC_TR_16	49
4.19.1	Description	
4.19.2	Scenario diagram	50



#### 1. Introduction

#### 1.1 Purpose of the document

The purpose of this document is to define the test scenarios to perform in order to prove the ETCS System Compatibility (ESC) between the trackside ETCS Level 2 and the On-board.

The tests scenarios describes more in detail each "high level" scenarios defined in the ESC test plan [1].

The success of these test scenarios shall prove the technical compatibility between ETCS On-board and the Trackside part ETCS of the CCS subsystems within the ETCS2 area on Infrabel conventional network.

The technical specification for interoperability used inside an ETCS2 area on Infrabel network is the set of specifications 2, B3 MR1 ([2] and [3]).

These test scenarios for ETCS system compatibility do not cover all design rules used in an ETCS2 area. If required, Infrabel can provide additional operational test scenarios performed during the verification that the trackside subsystem complies with the requirement of the TSI.

In case of doubt concerning the ESC of the board with the trackside, the railway undertaking shall take the required action with his supplier and inform Infrabel.

#### 1.2 Basic documents

Ref.	Title	Owner
[1]	PSI (TC,ETCSsys,z) ESC TST PLN	Infrabel

#### 1.3 Reference documents

Ref.	Title	Owner
[2]	Commission Decision (EU) 2015/14 of 5 January 2015	UE
[3]	Commission Regulation (EU) 2016/919 of 27 May 2016	UE
[4]	PSI(TP,ETCSsys.L1LS.z) ESC TST DSC	Infrabel

#### 1.4 Annexes

Ref.	Title	Owner
[5]	Document	Owner

#### 1.5 Scope

This document is applicable for all trains would run under the protection of ETCS level 2 in an ETCS2 area on the Infrabel conventional network.

#### 1.6 Definitions, symbols and abbreviations

2Y	Aspect wo yellow displayed by the signal
CCS	Control Command System
CES	Conditional Emergency Stop
DMI	Driver Machine Interface
ESC	ETCS System Compatibility
ETCS	European Train Control System
LS	Limited Supervision
NR	Not Relevant



OBU	On Board Unit
RNP	Aspect Red not permissive displayed by the signal
SBG	Signal Balise Group
SFE	Safe Front End
SoM	Start of Mission
TSI	Technical Specification for Interoperability
UES	Unconditional Emergency Stop

### 1.7 Known imperfections

No test cases are defined for transitions from and to TVM430 in this version of the document.

# 2. On-board Equipment

Out of scope of railway manager Infrabel.



# 3. Functionalities

The tested functionalities are described in the table here under:

Test scenario	Tested functionality
(ref ESC TST PLN [1])	
ESC_ALL_1	Ergonomics in nominal situation
ESC_ALL_2	Braking curves
ESC_L2FS_1	Joining and Splitting
ESC_L2FS_2	CES accepted
ESC_L2FS_3	UES
ESC_L2FS_4	Reset of confidence interval
ESC_L2FS_5	T_NVCONTACT
ESC_L2FS_6	Replacement at the head
ESC_L2FS_7	Change of front
ESC_L2FS_8	Multiple message 18
ESC_L2FS_9	National values with unknown position in position report
ESC_L2FS_10	SoM with MaxSFE downstream of a signal
ESC_L2FS_11	Restart in STM after loss of ETCS 2 FS
ESC_L2FS_12	RBC-RBC Handover with a single modem
ESC_L2FS_13	Train categories
ESC_L2FS_14	OS extension
ESC_TR_6	Transition ETCS2 to TVM430 (not covered, see §1.7)
ESC_TR_8	Transition TVM430 to ETCS2 (not covered, see §1.7)
ESC_TR_9	Transition ETCS1 FS to ETCS2 FS
ESC_TR_10	Transition ETCS2 FS to ETCS1 FS
ESC_TR_13	Transition ETCS2 to STM
ESC_TR_16	Transition STM to ETCS2

The document will only describe the sequences to perform the scenarios but not all the actions to prepare the execution of the test scenarios.

No specific test scenarios are described for tests ESC\_ALL\_1 and ESC\_ALL\_2. During all train transfer between the scenarios executed during the test campaign, testers must ensure there is no ergonomic issues or unexpected braking interventions.

Transitions to and from ETCS1 Limited supervision (ESC\_TR\_2 and ESC\_TR\_4) are covered in the ESC test DSC for ETCS1 LS program (cf. [4]).



# 4. Test scenarios

### 4.1 Tests ESC\_L2FS\_1 part 1

#### 4.1.1 Description


ID		Date			Location / Line
ESC_L2F	FS_1 part1	<dd mm="" yyyy=""></dd>		<line></line>	
Description	on	Functionalities tested	:		
		Tests ESC_I	L2FS_1 Joining		
Signal pa	assed				
Name				Trackside da	atafile in service
Signal S1	1: <signal name=""> is</signal>	closed			
	2: <signal name=""> is o</signal>	closed			
Test Sce					
Starting of	condition	Track 1: track <track< td=""><td>number&gt;</td><td></td><td></td></track<>	number>		
	Train A				
	Train A is in		Level 2 mode SR		
			rear of signal S1.		
		Train B			
		Train B is in in	node SB.		
		<ul> <li>Train B is on</li> </ul>	track 1		
		Joined train: Train A			
		Be sure all authoris	ations are filled in before performing the test s	scenarios	
Sequence	es of the test scenar	rio			
Step	Step description		Description of what to be tested	Statement	Comment
1	1 Signaller traces a shunting route from		Train A receives an mode profile to SH.	Pass / Fail	
signal S1 to Track 1.		1.			
2	2 Train A enters Track 1.		OBU of train B is in SR mode.	Pass / Fail	
	Desk of Train A is closed and both trains		OBU of train A is in SL mode.		
	are coupled.				



	Desk of Train B is opened and driver			
	performs a SoM.			
3	Signaller opens signal 2.	IF train position is known on-board, "Joined train"	Pass / Fail	
		receives a MA with OS mode profile up to Signal		
		S2 and switches to OS mode.		
		Otherwise the train moves in SR mode and an		
		MA with OS mode is received after the train		
		reports a known position to the RBC:		
4	"Joined train" passes signal S2.	"Joined train" switches to FS mode.	Pass / Fail	
Test scer	nario finished			



#### 4.1.2 Scenario diagram





# 4.2 Tests ESC\_L2FS\_1 part 2

#### 4.2.1 Description


ID		Date			Location / Line		
ESC_L2	FS_1 part 2	<dd mm="" yyyy=""></dd>	<pre></pre> <pre></pre>				
Descript	ion	Functionalities tested	unctionalities tested :				
	Tests ESC_L2FS_1 Splitting						
Signal pa	assed						
Name				Trackside data	file in service		
Signal S	1: <signal name=""> is</signal>	closed					
Signal S	2: <signal name=""> is</signal>	closed					
Test Sce	enarios						
Starting	condition	Track 1: <track num<="" td=""/> <td>ber&gt; is a trusted area</td> <td></td> <td></td>	ber> is a trusted area				
		Train "to be split" :					
		is composed	d of Train B and Train A.				
	is at standst		ll on Track 1 upwards Signal S1.				
		OBU of Train B is in S					
		OBU of Train A is in S					
		Be sure all authoris	ations are filled in before performing the test	scenarios			
Sequenc	ces of the test scena	nrio					
Step	Step description		Description of what to be tested	Statement	Comment		
1	Driver of the "train start of mission.	to be split" performs a	"Train to be split" is in mode SR.	Pass / Fail			
2			"Train to be split" receives a MA with OS mode profile until Signal S1. "Train to be split" switches to OS mode	Pass / Fail			
3	Driver starts the S1.	train and pass signal	"Train to be split" switches to FS mode.	Pass / Fail			
Driver stops the train in rear of Signal S2, close to the signal.		•	Train A changes from SL mode to SB mode.	Pass / Fail			
	Train B and Train	A are uncoupled.					



5	Driver of the Train B closes cab, modifies the train data and performs a SoM.  Driver of the Train A performs a start of mission.	Train B is in SR mode.  Train A connects to RBC and switches to SR mode.	Pass / Fail
6	The signaller sets a route from signal S2 to Signal S3 and opens S3	If position is known on-board, train B receives a new MA with an OS mode profile up to signal S2.  Otherwise the train moves in SR mode and an MA with OS mode is received after the train reports a known position to the RBC:	Pass / Fail
7	Driver of the Train B starts the train and passes Signal S2 and S3.	Train is in FS mode less than 30m after the signal.	Pass / Fail
8	The signaller sets a route from signal S2 to Signal S3.	If position is known on-board, and train is less than 150m from the signal train A receives a MA with OS mode profile until signal S2. Train A switches to OS mode.  Otherwise the train moves in SR mode and an MA with OS mode is received after the train reports to the RBC a position at less than 150m in rear of the signal:	Pass / Fail
9	Driver of the Train A starts the trains and pass Signal S2.	Train A switches to FS.	Pass / Fail
Test scer	nario finished		



#### 4.2.2 Scenario diagram






# 4.3 Tests ESC\_L2FS\_2

#### 4.3.1 Description

ID	Date					Location / Line	
ESC_L2FS_2	<dd mm="" yyyy=""></dd>					<line></line>	
Description	Functionalities tested	:					
	- ESC_L2FS_2	2 : CES					
Signal passed							
Name			Trackside datafile in	service			
S1: <signal name=""> is open</signal>							
S2: <signal name=""> is an ope</signal>	en non controlled stop	signal					
Test Scenarios							
Starting condition	Train in level 2 FS in	rear of signal S1.					
		ations are filled in before	e performing the test	scenarios			
Sequences of the test scenar	rio						
Step Step description		Description of what to be tested		Statement	Commer	nt	
1 When train passes	s signal S1, perform	CES is accepted by the	train (Release speed	Pass / Fail			
CLOSE on signal S	S2.	= 0km/h and shortened MA).					
RBC sends CES to	o the train (Message						
15)							
2 RBC revokes the C	CES (message 18).	Release speed = 30km/h	า	Pass / Fail			
	position and RBC	,					
I	rith EoA at signal S2.						
		Train receives an OS MA	1	Pass / Fail			
Stop the train beyond signal 62							
4 Re-open signal S2		Update of the MA with a S2	n EoA beyond signal	Pass / Fail			
Test scenario finished							



#### 4.3.2 Scenario diagram





Right On Track

Final State	Train in level 2 FS in rear of signal 2.



# 4.4 Tests ESC\_L2FS\_3 and ESC\_L2FS\_8

#### 4.4.1 Description

ID		Date			Location / Line	
ESC_L2	FS_3&8	<dd mm="" yyyy=""></dd>			<line></line>	
Descript	ion	Functionalities tested	:			
		ESC_L2FS_3	: UES			
		ESC_L2FS_8	: Multiple message 18			
Signal pa	ignal passed					
Name			Trackside datafile	in service		
S1 : <si< td=""><td>gnal name&gt; is an op</td><td>en non-controlled main</td><td>stop signal on track 1.</td><td></td><td></td></si<>	gnal name> is an op	en non-controlled main	stop signal on track 1.			
Test Sce						
Starting	condition	Train is:				
		in level 2 FS				
		at standstill in	n rear of signal S1.			
				_		
			ations are filled in before performing the t	est scenarios.		
0			cupy ZAX for Level Crossings			
•	ces of the test scenar	rio	Description of what to be tooted	Ctatament	Comment	
Step	Step description		Description of what to be tested	Statement	Comment	
1		track 1, RBC sends	Train goes to TRIP.	Pass / Fail		
	UES (Message 16	5)				
				Dana / Fall		
2 Driver acknowledges the trip		ges the trip	Train goes to Post Trip mode	Pass / Fail		
3	RBC sends revo	cation of emergency	rain receives an MA with OS mode profile u	<sub>Jp</sub> Pass / Fail		
		possible NID_EM	to signal S1.			
	(Message 18).		Train switches to OS mode.			
		on track 1 and driver				
	select "Start".					



Right On Track

4	Pass the signal	Train switches to FS.	Pass / Fail	
Test sce				



4.4.2	Scenario	diagram

	None
Final State	Train is in level 2 FS in rear of signal S1.




# 4.5 Tests ESC\_L2FS\_4 and ESC\_L2FS\_7

#### 4.5.1 Description

ID		Date				Location / Line			
ESC_L2F	S_4&7	<dd mm="" yyyy=""></dd>	<line></line>						
Description	on	Functionalities tested :	unctionalities tested :						
		<ul><li>ESC_L2FS_4</li></ul>	ESC_L2FS_4 : Reset of odometry error						
			: change of front						
Signal pa	ssed								
Name				Trackside datafile in s	service				
<b>S1</b> : < <b>S</b> ig	nal name> is open								
<b>S2</b> : < <b>Sig</b>	gnal name> is close	d (S2 is chosen to ens	ure the train can pass						
completel	ly BG1 without readi	ng another BG)							
Test Scer	narios								
Starting c	ondition	Train is in rear of S1 in	level 2 mode FS						
		Be sure all authorisat	ions are filled in before	performing the test	scenarios				
Sequence	es of the test scenar	io							
Step	Step description		Description of what to be	pe tested	Statement	Comment			
1	Train passes S1 a	nd stops after passing	BG1 is the LRBG.		Pass / Fail				
	completely BG1.								
2	Driver changes CA	B and performs a SoM.	Train receives MA with OS mode up to signal		Pass / Fail				
			S2.						
3 Signal S2 opens and train passes BG1		nd train passes BG1	The odometry error is reset to <5 meters if		Pass / Fail				
			BG1 is a switchable BG or 8 meters if BG1						
			is a fixed BG)>.						
4	Train passes signa	I S2	Train switches to FS m	ode.	Pass / Fail				
Test scen	nario finished								



#### 4.5.2 Scenario diagram





# 4.6 Tests ESC\_L2FS\_5

#### 4.6.1 Description

ID		Date				Location / Line			
ESC_L2F	FS_5	<dd mm="" yyyy=""></dd>			<line></line>				
Description	on	Functionalities tested	:						
		- ESC_L2FS_	5 : T_NVCONTACT						
Signal pa	Signal passed								
Name				Trackside datafile in	service				
None									
Test Sce	enarios								
Starting of	Starting condition Train is at standstill in		Level 2 mode FS.						
		Be sure all authoris	ations are filled in before performing the test scenarios						
Sequenc	es of the test scenar	io							
Step	Step description		Description of what to be	e tested	Statement	Comment			
1	Disconnect the OE	BU from the antenna		ain does a Service	Pass / Fail				
	to cause a loss of connection.		Brake reaction.						
			MA is shortened to the position of the train.						
2	Reconnect the ant	Reconnect the antenna to the OBU.  Train remains in FS extended.		mode and MA is	Pass / Fail				
Test scer	nario finished								



4.6.2	Scenario	diagram

	None	
Final State	Train is in level 2 FS.	



# 4.7 Tests ESC\_L2FS\_6

#### 4.7.1 Description

ID		Date				Location / Line	
ESC_L2F	FS_6	<dd mm="" yyyy=""></dd>				<line></line>	
Description	on	Functionalities tested				<u> </u>	
		- ESC_L2FS_6:Rep	lacement at the head				
Signal pa	assed						
Name				Trackside datafile in	service		
<b>S1</b> : < <b>S</b> ig	gnal name> is open						
<b>S2</b> : < <b>S</b> ig	<mark>gnal name&gt;</mark> is closed						
_	<mark>gnal name&gt;</mark> is closed						
<b>S4</b> : < <b>S</b> ig	<mark>gnal name&gt;</mark> is closed						
<b>S5</b> : < <b>S</b> ig	<mark>gnal name&gt;</mark> is closed						
Test Sce	narios						
Starting of	condition		nposed of a locomotive and one or more carriages.				
		Train is in level 2 mode FS in rear of signal S1					
			ations are filled in before	e performing the test	scenarios		
•	es of the test scenar	io					
Step	Step description		Description of what to be		Statement	Comment	
1	, ,	nal S1 and stops	Train remains in FS mod	de.	Pass / Fail		
	beyond signal S3.						
2	•	ocomotive is moved Train is in SB in rear of signal S1.		signal S1.	Pass / Fail		
		ignal S1 by another					
	track.						
3	Driver selects shur	·	Train is in shunting mode		Pass / Fail		
4		ain passes the signal	Train receives an MA with OS mode profile up		Pass / Fail		
		e is coupled with the	to signal S2.				
	carriages.						




Right On Track

	Train performs a Start of Mission.						
5	Signal S2 opens and train passes the	Train switches to FS mode.	Pass / Fail				
	signal.						
Test scer	Test scenario finished						



#### 4.7.2 Scenario diagram





# 4.8 Tests ESC\_L2FS\_9

#### 4.8.1 Description

ID		Date				Location / Line	
ESC_L2F	-S_9	<dd mm="" yyyy=""></dd>				<line></line>	
Description	on	Functionalities tested				·	
		- ESC_L2FS_9	National values with u	known position in po	sition report		
Signal pa	ssed						
Name				Trackside datafile in	service		
<b>S1</b> : < <b>S</b> ig	nal name of a signa	l in a trusted area > is	closed.				
Test Scer	narios						
Starting of	condition	Train is in SB mode v	ithout a valid position on-board.				
i T		Train is in rear of signal S1					
		Be sure all authorisa	ations are filled in before	performing the tes	t scenarios		
Sequence	es of the test scenar	io					
Step	Step description		Description of what to be	tested	Statement	Comment	
1	Drivers performs a Start of Mission in Tra		Train receives nation	onal values with	Pass / Fail		
	Level2.		$D_NVVALID = 0.$				
2			The national values are	correctly stored on-	Pass / Fail		
			board.				
3			Train switches to level 2	mode SR.	Pass / Fail		
Test scer	nario finished						



	4.8.2	Scenario	diagram
--	-------	----------	---------

	None
Final Ctate	Train in level 2 made CD in year of signal C4
Final State	Train in level 2 mode SR in rear of signal S1.




# 4.9 Tests ESC\_L2FS\_10

#### 4.9.1 Description

ID		Date				Location / Line		
ESC_L2	C_L2FS_10 <dd mm="" yyyy=""></dd>					<line></line>		
Descript	ion	Functionalities tested	l:					
		- ESC_L2FS_	10 SoM with MaxSFE dow	vnstream of a signal				
Signal p	assed							
Name				Trackside datafile in	service			
<b>S1</b> : < <b>S</b> i	gnal name> is closed							
Test Sce	enarios							
Starting	condition	Train is in SB mode I	ess than 150m in rear of s	ignal S1 and its SBG v	vith a known pos	sition		
		The odometry error is large enough to have a max safe front end beyond the signal S1						
		Train is on a portion of track defined as a trusted area.						
		Be sure all authoris	ations are filled in before performing the test scenarios					
Sequenc	ces of the test scenar	io						
Step	Step description		Description of what to be	tested	Statement	Comment		
1	Drivers performs a	Start of Mission	Train Is in SR mode.		Pass / Fail			
2	Open signal S1.		Train receives an MA with	h OS mode profile up	Pass / Fail			
	to		to the signal.					
3	Train passes signal S1		Train switches to FS mode about 30m beyond		Pass / Fail			
			the signal.					
1								
Test sce	enario finished							



#### 4.9.2 Scenario diagram






# 4.10 Tests ESC\_L2FS\_11

#### 4.10.1 Description

ID		Date				Location / Line			
ESC_L2FS	S_11	<dd mm="" yyyy=""></dd>				<line></line>			
Description	า	Functionalities tested	:						
		<ul><li>ESC_L2FS_<sup>^</sup></li></ul>	11 Restart in STM after lo	ss of ETCS 2 FS					
Signal pass	Signal passed								
Name				Trackside datafile	e in service				
<b>S1</b> : <sign:< td=""><td>al name&gt; is open v</td><td>vith aspect Yellow.</td><td></td><td></td><td></td><td></td></sign:<>	al name> is open v	vith aspect Yellow.							
Test Scena	arios								
Starting co	ndition	Train is at standstill in	level 2 FS mode in rear o	evel 2 FS mode in rear of signal S1.					
		Be sure all authorisa	ations are filled in before	e performing the	est scenarios				
Sequences	s of the test scenar	io							
Step	Step description		Description of what to be	tested	Statement	Comment			
1	Disconnect the OB	U from the antenna to	After 40 seconds, train of	loes a Service Bra	ke Pass / Fail				
	cause a loss of connection.		reaction.						
			MA is shortened to the p	osition of the train.					
	•	Start of Mission in	STM TBL1+ s	ystem reque	sts Pass / Fail				
		passes signal S1	•	yellow lamp	is				
		TBL1+ procedures.	switched on.						
Test scena	ario finished								



#### 4.10.2 Scenario diagram






# 4.11 Tests ESC\_L2FS\_12

#### 4.11.1 Description

ID		Date			Location / Line			
ESC_L2F	FS_12	<dd mm="" yyyy=""></dd>			<line></line>			
Description	on	Functionalities tested	:					
		- ESC_L2FS_	12 RBC-RBC Handover v	vith a single modem				
Signal passed								
Name				Trackside datafile in	service			
S0: <sign< td=""><td>nal name&gt; is open (a</td><td>area of RBC1)</td><td></td><td></td><td></td><td></td></sign<>	nal name> is open (a	area of RBC1)						
<b>S1</b> : <sig< td=""><td>nal name&gt; is open (a</td><td>area of RBC2)</td><td></td><td></td><td></td><td></td></sig<>	nal name> is open (a	area of RBC2)						
<b>S2</b> : <sign< td=""><td>nal name&gt; is open (a</td><td>area of RBC2)</td><td></td><td></td><td></td><td></td></sign<>	nal name> is open (a	area of RBC2)						
<b>S3</b> : <sig< td=""><td>nal name&gt; is open (a</td><td>area of RBC2)</td><td></td><td></td><td></td><td></td></sig<>	nal name> is open (a	area of RBC2)						
Test Scenarios								
Starting of	condition	Train is in level 2 FS	mode.					
		Train is beyond signa	l S0.					
		Train has only one m	odem available.					
		Be sure all authoris	ations are filled in befor	e performing the test	scenarios			
Sequenc	es of the test scenar	io						
Step	Step description	Description of what to		e tested	Statement	Comment		
1	Train enters annou	uncement distance of	-		Pass / Fail			
	the RBC Handover	and receives a P131.						
2	Train passes the S	SBG of signal S1 and	Train continues in level 2	2 FS.	Pass / Fail			
	enters the area of	RBC2.						
Test scer	nario finished							



#### 4.11.2 Scenario diagram





# 4.12 Tests ESC\_L2FS\_13

#### 4.12.1 Description

ID		Date				Lo	ocation / Line			
ESC_L2F	-S_13	<dd mm="" yyyy=""></dd>				<	_ine>			
Description	on	Functionalities tested	:			-				
		- ESC_L2FS_1	13 Train categories							
		This test case must	be executed for each tra	ain category available	on-board.					
Signal pa	Signal passed									
Name				Trackside datafile in s	service					
NR										
Test Scer	Test Scenarios									
Starting c	Starting condition Train is in level 2 mod		de FS beyond the speed restriction area.							
		Be sure all authorisa	ations are filled in before	e performing the test	scenarios					
Sequence	es of the test scenar	io								
Step	Step description		Description of what to be	tested	Statement	Comment				
1	Train enters the category specific train The pe		The permitted speed is:		Pass / Fail					
	restriction		<ul> <li><passenger speed=""> for passenger</passenger></li> </ul>							
			train							
			<ul> <li><freight p="" speed=""> for freight P train</freight></li> </ul>							
			<ul> <li><freight g="" li="" spee<=""> </freight></li></ul>	d> for freight G train						
Test scer	nario finished					•				



4.12.2 Sc	enario (	diagram
-----------	----------	---------

	None
Final State	Train in level 2 FS.




# 4.13 Tests ESC\_L2FS\_14

### 4.13.1 Description

ID		Date					Location / Line	
ESC_L2F	FS_14	<dd mm="" yyyy=""></dd>					<line></line>	
Description	on	Functionalities tested	:					
		- ESC_L2FS_	14 OS extension					
		This test intends	to verify that the train doe	s not switch to FS mod	de before passin	g the signal.		
Signal pa	assed							
Name				Trackside datafile in	service			
<b>S1</b> : < <b>S</b> ig	nal name>							
Test Scer	narios							
Starting of	condition	Train is in SB mode in	n rear of signal S1.	rear of signal S1.				
		Train is in a trusted a	Train is in a trusted area as far as possible from the signal without BG's between the train and the SBG of the signal.					
		Be sure all authoris	ations are filled in before performing the test scenarios					
Sequence	es of the test scenar	io						
Step	Step description		Description of what to be	e tested	Statement	Commer	nt	
1	Drivers performs a	a Start of Mission in	Train is in SR mode.		Pass / Fail			
	Level 2.							
2	Signal S1 opens.		Train receives an MA with mode profile		Pass / Fail			
	Train is closer than	150m of the signal						
3	Train passes the si	ignal	Train switches to FS me	ode after passing the	Pass / Fail			
			signal S1.					
Test scer	nario finished							



## 4.13.2 Scenario diagram





# 4.14 Tests ESC\_TR\_6

### 4.14.1 Description

ID		Date				Location / Line	
ESC_TF	₹_6	<dd mm="" yyyy=""></dd>			<line></line>		
Descript	ion	Functionalities tested	d :			•	
		- ESC_TR_6:	Transition Level 2 FS to T	VM430.			
Signal p	assed						
Name				Trackside datafile in service			
Test Sc	enarios						
Starting	condition						
		Be sure all authoris	sations are filled in before	performing the to	est scenarios		
Sequen	ces of the test scena	rio					
Step	Step description		Description of what to be	tested	Statement	Comment	
1	To be defined				Pass / Fail		
2					Pass / Fail		
3					Pass / Fail		
Test sce	enario finished						



T. IT.Z OCCITATIO GIAGIAII	4.14.2	Scenario	diagram
----------------------------	--------	----------	---------

	None	
Final State		



# 4.15 Tests ESC\_TR\_8

### 4.15.1 Description

ID		Date				Location / Line
ESC_TF	₹_8	<dd mm="" yyyy=""></dd>			<line></line>	
Descript	tion	Functionalities tested	:			•
		- ESC_TR_8: 7	Transition TVM to ETCS2			
Signal p	assed					
Name				Trackside datafile	in service	
Test Sce	enarios					
Starting	condition					
		Be sure all authorisa	ations are filled in befor	e performing the te	est scenarios	
Sequenc	ces of the test scena	rio				
Step	Step description		Description of what to be	e tested	Statement	Comment
1	To be defined				Pass / Fail	
2					Pass / Fail	
3					Pass / Fail	
Test sce	enario finished					



4.15.2 Scenario dia	ar	am
---------------------	----	----

	None	
Final State		




# 4.16 Tests ESC\_TR\_9

### 4.16.1 Description

ID		Date				Location / Line
ESC_TR	:_9	<dd mm="" yyyy=""></dd>				<line></line>
Description	on	Functionalities tested	:			
		- ESC_TR_9:	Transition ETCS1 FS to	ETCS2 FS		
Signal pa	assed					
Name				Trackside datafile in s	service	
<b>S1</b> : < <b>S</b> ig	gnal name> is open					
<b>S2</b> : < <b>S</b> ig	gnal name> is open.	It is the first signal equ	ipped with ETCS2			
<b>S3</b> : < <b>S</b> ig	gnal name> is open					
Test Sce	enarios					
Starting of	condition	Train is in level 1 mod	de FS beyond signal S1.			
		Be sure all authorisa	ations are filled in befor	re performing the test	scenarios	
Sequenc	es of the test scenar	io				
Step	Step description		Description of what to b	e tested	Statement	Comment
1	Train passes signa	I S1 and approaches	Train receives a transit	ion order to level 2. A	Pass / Fail	
	signal S2.		level transition announce	ement is displayed on		
			the DMI (no acknowledge			
2	Train passes the si	ignal S2.	Transition to level 2 occ	urs about 60 meters in	Pass / Fail	
			rear of signal S2.			
Test scer	nario finished					



## 4.16.2 Scenario diagram






# 4.17 Tests ESC\_TR\_10

### 4.17.1 Description

ID		Date				Location / Line		
ESC_TR_1	10	<dd mm="" yyyy=""></dd>				<line></line>		
Description	1	Functionalities tested	:			·		
		- ESC_TR_10 Transition ETCS2 FS to ETCS1 FS						
Signal pass	sed							
Name				Trackside datafile	in service			
<b>S1</b> : <signa< td=""><td>al name&gt; is open</td><td></td><td></td><td></td><td></td><td></td></signa<>	al name> is open							
		It is the first ETCS1 sig	nal					
<b>S3</b> : <signa< td=""><td>al name&gt; is open</td><td></td><td></td><td></td><td></td><td></td></signa<>	al name> is open							
Test Scena	arios							
Starting cor	ndition	Train is in level 2 FS	S in rear of signal S1.					
		Be sure all authorisa	ations are filled in befor	e performing the to	est scenarios			
Sequences	of the test scenar	io						
Step 5	Step description		Description of what to b	e tested	Statement	Comment		
1	Train passes signa	al S1	Train remains in level 2	FS	Pass / Fail			
2	Train passes signa	al S2	Train switches to Level 1 FS Pa		Pass / Fail			
Test scena	rio finished							



## 4.17.2 Scenario diagram






# 4.18 Tests ESC\_TR\_13

### 4.18.1 Description

ID		Date					Location / Line	
ESC_TR	_13	<dd mm="" yyyy=""></dd>					<line></line>	
Description	on	Functionalities tested	:					
		- ESC_TR_13 : Transition ETCS2 FS to STM TBL1+						
Signal pa	Signal passed							
Name				Trackside datafile in	service			
<b>S1</b> : < <b>S</b> ig	nal name> is open							
<b>S2</b> : < <b>S</b> ig	nal name> is open.	It is the first STM signa	al.					
<b>S3</b> : <sig< td=""><td>nal name&gt; is open</td><td></td><td></td><td></td><td></td><td></td><td></td></sig<>	nal name> is open							
Test Scer	narios							
Starting of	condition	Train is in level 2 mod	e FS beyond signal S1.					
		Be sure all authoris	ations are filled in before performing the test scenarios					
Sequence	es of the test scenar	io						
Step	Step description		Description of what to be	etested	Statement	Commer	nt	
1	Train passes signa	I S1 and the first P41	Train receives a transition	n order to level STM.	Pass / Fail			
	BG.		A level transition annou	ncement is displayed				
			on the DMI.					
2	The drivers ackn	owledges the level	Train switches to level S	TM.	Pass / Fail			
		e train passes the						
	second P41 BG.							
Test scer	nario finished							



## 4.18.2 Scenario diagram





# 4.19 Tests ESC\_TR\_16

### 4.19.1 Description

ID		Date				Location / Line	
ESC_TR	_16	<dd mm="" yyyy=""></dd>			<line></line>		
Description	on	Functionalities tested	:				
		- ESC_TR_16	Transition STM TBL1+ to	ETCS2 FS			
Signal pa	assed						
Name				Trackside datafile in s	service		
<b>S1</b> : < <b>S</b> ig	gnal name> is open						
<b>S2</b> : < <b>S</b> ig	gnal name> is open.	It is the first ETCS2 sig	ınal.				
<b>S3</b> : <sig< td=""><td>gnal name&gt; is open</td><td></td><td></td><td></td><td></td><td></td><td></td></sig<>	gnal name> is open						
Test Sce	narios						
Starting of	condition	Train is beyond signa	ll S1 in level STM.				
							,
		Be sure all authoris	ations are filled in before performing the test scenarios				
Sequence	es of the test scenar	io					
Step	Step description		Description of what to be	etested	Statement	Comment	
1	Train passes signa	I S1 and approaches	Train receives a transition	on order to level 2. A	Pass / Fail		
	signal S2.		level transition announcement is displayed on				
			the DMI.				
2	_	e the level transition	Transition to level 2 occu	rs about 60 meters in	Pass / Fail		
		d passes the signal	rear of signal S2.				
	S2.						
Test scer	nario finished						



## 4.19.2 Scenario diagram

